Tai Kim Yew & Ors v Sentul Raya Sdn Bhd

HIGH COURT (KUALA LUMPUR) — CIVIL SUIT NO S3–24–260 OF 2003
MOHD HISHAMUDIN J
4 MARCH 2004

Contract — Damages — Liquidated damages — Contract governed by Housing Developers' Act — Whether plaintiff need to give notice — Clause containing words 'shall pay immediately' — Contracts Act 1950 s 56(3), Housing Developers (Control and Licensing) Act 1966 s 24

Contract — Frustration — Change in circumstances — Whether national economic crisis a radical change of circumstance

Contract — Sale and purchase of property — Breach — Delay in delivery — Claim for liquidated damages — Clause containing words 'shall pay immediately' — Whether plaintiff need to give prior notice

Each plaintiff entered into a sale and purchase agreement ('the SPA') with the defendant for the sale of the respective condominium units to be built by the defendant. Most of the terms of the SPA were as prescribed by reg 11 and Schedule H of the Housing Developers (Control and Licensing) Regulations 1989 ('the HDR'). The defendant failed to deliver vacant possession on the stipulated time under the respective agreements. The plaintiffs claimed liquidated damages ('LAD') against the defendant for the delay in the delivery of vacant possession. The defendant however, refused to acknowledge the plaintiffs' claim invoking: (i) s 56(3) Contracts Act 1950; plaintiff must give notice of his intention to claim LAD; or in alternative; and (ii) there was a frustration of the contract due to the defendant's dire financial position brought about by the 1997–1998 national economic crisis which was beyond its control.

Held:

(1) The right of the plaintiffs to LAD was solely governed by cll 22(2) and 24(2) of the SPA and the HDR. Section 56(3) of the Contracts Act 1950 had no relevance. The right to be paid LAD was automatic once there was a delay by the developer/defendant to hand over possession. The developer/defendant must pay the LAD to the purchaser/plaintiff at once, without further ado, once there was a delay. There was no obligation on the part of the plaintiff/purchaser to give notice to the defendant (see para 20).

(2) *Sim Chio Huat* and *Hock Huat Foundry* were inapplicable because these cases were in relation to normal building contracts, whereas the instant case concerned special contract prescribed by the HDR and the Housing Developers (Control and Licensing) Act 1966. Moreover, in both cases, the contract, unlike the contract in the instant case, did not contain the imperative words 'shall pay immediately' (see para 27);

Hock Huat Iron Foundry (suing as a firm) v Naga Tembaga Sdn Bhd [1999] 1 MLJ 65 and *Sim Chio Huat v Wong Ted Fui* [1983] 1 MLJ 151 followed.

(3) In order to successfully invoke the doctrine of frustration, there had to be a radical change in circumstances. It was not sufficient for the defendant to merely refer to the national economic crisis of 1997–1998 and the consequential dire financial position of its holding company (see para 33).

[**Bahasa Malaysia summary**

Plaintif-plaintif masing-masingnya memasuki perjanjian jual beli (SPA) dengan defendan untuk unit kondominium yang dibina oleh defendan. Kebanyakan dari terma-terma SPA adalah seperti yang diperuntukkan dibawah peraturan 11 dan Jadual H Peraturan Pemaju Perumahan (Kawalan dan Pelesenan) 1989 ('HDR'). Defendan gagal memberi milikan kosong pada masa yang ditetapkan seperti mana di dalam perjanjian tersebut. Plaintif-plaintif menuntut ganti rugi jumlah tertentu ('LAD') dari defendan kerana kelewatan defendan tersebut. Namun begitu, defendan mempertikaikan tuntutan plaintif atas alasan: (i) s 56(3) Akta Kontrak 1950; plaintif mestilah memberi notis berkenaan niatnya untuk menuntut LAD; atau secara alternatif; dan (ii) terdapat satu kekecewaan kontrak olehkerana kedudukan kewangan defendan yang gawat disebabkan oleh krisis ekonomi nasional dalam tahun 1997–1998 yang diluar kawalan defendan.

Diputuskan:

(1) Hak plaintif ke atas LAD secara mutlak tertakluk kepada kl 22(2) and 24(2) SPA dan HDR. Seksyen 56(3) Akta Kontrak 1950 adalah tidak relevan. Hak untuk dibayar LAD adalah automatik apabila terdapat kelewatan oleh pemaju/defendan memberi milikan. Pemaju/defendan mestilah membayar LAD kepada pembeli/plaintif dengan segara apabila terdapat kelewatan. Tiada obligasi ke atas plaintif/pembeli untuk memberi notis kepada defendan (lihat perenggan 20).

(2) *Sim Chio Huat* dan *Hock Huat Foundry* adalah tidak terpakai keran kes-kes ini adalah berkenaan kontrak binaan yang biasa manakala kes semasa adalah berkenaan kontrak khas yang tertakluk dibawah HDR dan Akta Pemaju Perumahan (Kawalan dan Pelesenan) 1966. Tambahan pula, kontrak di dalam kedua-dua kes itu tidak sama dengan kontrak di dalam kes semasa kerana ia tidak mengandungi perkataan memerintah 'shall pay immediately' (lihat perenggan 27); *Hock Huat Iron Foundry (suing as a firm) v Naga Tembaga Sdn Bhd* [1999] 1 MLJ 65 and *Sim Chio Huat v Wong Ted Fui* [1983] 1 MLJ 151 diikut.

(3) Untuk berjaya membangkitkan doktrin kekecewaan kontrak, satu perubahan keadaan yang radikal perlu wujud. Ianya tidak mencukupi bagi defendan untuk hanya merujuk kepada krisis ekonomi nasional dalam tahun 1997–1998 yang menyebabkan kegawatan kedudukan kewangan syarikat induknya (lihat perenggan 33).]

Notes

For cases on liquidated damages, see 3(2) *Mallal's Digest* (4th Ed, 2003 Reissue) paras 2903–2923.
For cases on the change in circumstances under frustration, see 3(2) *Mallal's Digest* (4th Ed, 2003 Reissue) paras 3297–3298, 3319–3320.
For cases on sale and purchase of property, see 3(2) *Mallal's Digest* (4th Ed, 2003 Reissue) paras 4360–4366.
For breach of contract generally, see 3 *Halsbury's Laws of Malaysia* paras [40.106]–[40.110].
For actions for breach of contract, see 3 *Halsbury's Laws of Malaysia* para [40.152].

Cases referred to

City Investment Sdn Bhd v Koperasi Serbaguna Cuepacs Tanggungan Bhd [1988] 1 MLJ 69 (refd)
Energoprojek (M) Holdings v PP [1998] 5 MLJ 401 (refd)
Eugenia, The [1964] 2 QB 226 (folld)
Hariram a/l Jayaram & Ors v Sentul Raya Sdn Bhd [2003] 1 MLJ 22 (folld)
Hock Huat Iron Foundry (suing as a firm) v Naga Tembaga Sdn Bhd [1999] 1 MLJ 65 (distd)
Kang Yoon Mook Xavier v Insun Development Sdn Bhd [1995] 2 MLJ 91 (refd)
Khau Daw Yau v Kin Nam Realty Development Sdn Bhd [1983] 1 MLJ 335 (refd)
Sakinas Sdn Bhd v Siew Yik Hau & Anor [2002] 5 MLJ 497 (refd)
SEA Housing Corporation Sdn Bhd v Lee Poh Choo [1982] 2 MLJ 31 (refd)
Sim Chio Huat v Wong Ted Fui [1983] 1 MLJ 151 (distd)

Legislation referred to

Contracts Act 1950 ss 56(3), 57(2)
Housing Developers (Control and Licensing) Act 1966 s 24
Housing Developers (Control and Licensing) Regulations 1989 reg 11, Sch H
Interpretation Acts 1948 and 1967 ss 15, 17A

Nv Sree Harry (Sri Ram & Co) for the plaintiff.
Sylvia Cotter (Logan Sabapathy & Co) for the defendant.

Mohd Hishamudin J:

[1] By this originating summons action, the 15 plaintiffs, who are purchasers of apartments (condominium units) in a condominium in Kuala Lumpur known as Sang Suria Condominium, claim against the defendant company, a property developer from whom they had purchased the condominium units, for, inter alia:

(a) delivery of possession of the condominium units;

(b) liquidated damages ('LAD') for the delay in the delivery of possession; and

(c) the right to set off the LAD against any claim for the payment of the balance of the purchase price by the defendant.

[2] I have granted the order prayed for by the plaintiffs in the prayers in the originating summons.

[3] The facts of the present case, in particular, on the issue of delay on the part of the defendant in handing over possession of the apartments and completion of the common facilities, are not disputed.

[4] The respective sale and purchase agreements were entered into between the plaintiffs (individually) and the defendant at various dates in 1995, 1996 and 1997, The time stipulated by each of the sale and purchase agreements for the delivery of vacant possession of the respective condominium units and for the completion of the common facilities was 36 months from the date of the signing of the agreement. The actual dates (of delivery and completion) specified in the agreements range from 16 May 1998 to 4 March 2000, depending on the date of the signing of the particular sale and purchase agreement.

[5] The defendant, however, failed to deliver vacant possession of the condominium units and to complete the common facilities within the stipulated time. Delivery of vacant possession and completion of the common facilities were only effected or performed long after the due date, in September 2002.

[6] The plaintiffs claim for LAD from the defendant because of the delay. But the defendant refuses to acknowledge that the plaintiffs are entitled to LAD, invoking s 56(3) of the Contracts Act 1950 and the doctrine of frustration.

[7] The defendant's opposition to the plaintiffs' claims raises two questions of law, namely:

(a) whether s 56(3) of the Contracts Act 1950 applies, and if so, whether this provision of the Contracts Act 1950 precludes the plaintiffs from claiming LAD; or alternatively,

(b) whether there was a frustration of the sale and purchase agreements.

[8] At the outset, let it be pointed out that, in the present case, the sale and purchase agreement entered into between each of the plaintiffs and the defendant is not an ordinary contract. It is not an ordinary contract in the sense that the parties, when they drew up the terms of the sale and purchase agreement, were not free to insert whatever terms they considered fit into the contract. For most of the terms of the contract, the parties had to incorporate into the sale and purchase agreement the terms as prescribed by reg 11 and Schedule H of the Housing Developers (Control and Licensing) Regulations 1989 ('the Housing Developers Regulations'). Only in respect of certain terms, were parties freed to agree and to have them incorporated in the agreement; for example, terms pertaining to the price, the size of the condominium unit and the quality of the material and finishing.

[9] The said reg 11 of the Housing Developers Regulations stipulates as follows:

A 11 Contract of sale

(1) Every contract of sale for the sale and purchase of a housing accommodation together with the subdivisional portion of land appurtenMt thereto shall be in the form prescribed in Schedule G and where the contract of sale is for the sale and purchase of a housing accommodation in a subdivided building, it shall be in the form prescribed in Schedule H.

B

[10] The Housing Developers Regulations is a subsidiary legislation made by the Minister of Housing and Local Government in the exercise of his powers pursuant to s 24 of the Housing Developers (Control and Licensing) Act 1966 ('the Housing Developers Act').

C **[11]** Section 24 of the Housing Developers Act provides as follows:

24 Powers to make regulations

(1) Subject to this section, the Minister may make regulations for the purpose of carrying into effect the provisions of this Act.

D (2) In particular and without prejudice to the generality of the foregoing power, the regulations may —

(a) ...

(b) prescribe the form or forms of contracts which shall be used by a licensed housing developer, his agent, nominee or purchaser both as a condition of the grant of a licence under this Act or otherwise.

E

[12] Among the prescribed terms incorporated in the sale and purchase agreements between the plaintiffs and thetdefendant are the following:

Clause 7 Time essence of contract

F Time shall be the essence of the contract in relation to all provisions of this Agreement.

Clause 22 Time for handing over of vacant possession

(1) Vacant possession of the said Parcel to which water and electricity supply are ready for connection shall be handed over to the Purchaser within thirty six (36) calendar months from the date of this Agreement.

G

(2) If the Vendor fails to handover vacant possession of the said parcel, to which water and electricity supply are ready for connection to the said Parcel, in time, the Vendor shall pay immediately to the Purchaser liquidated damages to be calculated from day to day at the rate often per centum (10%) per annum of the purchase price.

H

Clause 24 Completion of common facilities

(1) The common facilities serving the said housing development shall be completed by the Vendor within thirty six (36) calendar months from the date of this Agreement.

I (2) If the Vendor fails to complete the common facilities in time the Vendor shall pay immediately to the Purchaser liquidated damages to be calculated from day to day at the rote often percentum (10%) per annum of the last twenty per centum (20%) of the purchase price.

[13] The wordings in cll 7, 22(1) and (2), 24(1) and (2) above are exactly similar as the wordings of cll 7, 22(1) and (2), and 24(1) and (2) of the prescribed sale and purchase agreement in Schedule H of the Housing Developers Regulations.

[14] It is to be observed that by the above cl 7 of the standard sale and purchase agreement, entered into between the parties, time was expressed to have been the essence.

[15] Since the sale and purchase agreements are not ordinary contracts but are substantially governed by reg 11 and Schedule H of the Housing Developers Regulations, it follows therefore that cll 7, 22 and 24 of the sale and purchase agreement are not mere terms of a contract: they are also statutory provisions since they are actually provisions of Schedule H of the Housing Developers Regulations that had been imposed by law upon the parties.

[16] In this regard, it is to be noted that s 15 of the Interpretation Acts 1948 and 1967 prescribes:

> 15 Schedule
>
> Every schedule (together with any note or table annexed thereto) to an Act or to any subsidiary legislation shall be construed and have effect as part of the Act or subsidiary legislation.

[17] It is, as said above, argued by the learned counsel for the defendant that the plaintiffs are not entitled to LAD by reason of s 56(3) of the Contracts Act 1950. Section 56 of the Contracts Act 1950 provides:

> 56 Effect of failure to perform at fined time, in contract in which time is essential
>
> (1) When a party to a contract promises to do a certain thing at or before a specified time, or certain things at or before specified times, and fails to do any such thing at or before the specified time, the contract, or so much of it as has not been performed, becomes voidable at the option of the promisee, if the intention of the parties was that time should be of the essence of the contract.
>
> Effect of failure when time is not essential
>
> (2) If it was the intention of the parties that time should be of the essence of the contract, the contract does not become voidable by the failure to do the thing at or before the specified time; but the promisee is entitled to compensation from the promisor for any loss occasioned to him by the failure.
>
> Effect of acceptance of performance at time other than that agreed upon
>
> (3) If, in case of a contract voidable on account of the promisor's failure to perform his promise at the time agreed, the promisee accepts performance of the promise at any time other than that agreed, the promisee cannot claim compensation for any loss occasioned by the non-performance of the promise at the time agreed, unless, at the time of acceptance, he gives notice to the promisor of his intention to do so.

[18] It is argued by the learned counsel for the defendant that since time is the essence of the contract, therefore, by reason of subsection (3) of s 56, each of the plaintiffs, as the innocent party, in order to preserve his right to LAD under the sale and purchase agreement, must give the defendant, the

defaulting party, notice of his intention to claim LAD for the delayed handing over of possession and completion of the common facilities. Counsel refers to *Sim Chio Huat v Wonjg Ted Fui* [1983] 1 MLJ 151 and *Hock Huat Iron Foundry (suing as a firm) v Naga Tembaga Sdn Bhd* [1999] 1 MLJ 65.

[19] It is contended by the defendant that the plaintiffs (except the 5th, 11th and 12th plaintiffs) have failed to give the defendant such notice.

[20] With respect, I am unable to accept this argument. In my judgment, I am in agreement with the learned counsel for the plaintiffs that the right of the plaintiffs to LAD is solely governed by cll 22(2) and 24(2) of the sale and purchase agreement entered into between each of the plaintiffs and the defendant and the Housing Developers Regulations (as well as the ousing Developers Act); and that s 56(3) of the Contracts Act 1950 has no relevance. The presence of the words 'shall pay immediately' in both the clauses is very significant in the interpretation of both the clauses; and what the phrase means is that the right to be paid LAD is automatic once there was a delay by the developer to hand over possession or to complete the common facilities. The developer/defendant must pay the LAD to the purchaser at once, without further ado, once there was a delay. If the right to be paid is automatic, it follows then that there was no obligation on the part of the purchasers/plaintiffs to give any notice to the defendant. The phrase 'shall pay immediately' would be meaningless if the defendant's argument that notice was required were to be accepted.

[21] The same view was expressed by Abdul Malik Ishak J in *Hariram a/l Jayaram v Sentul Raya Sdn Bhd* [2003] 1 MLJ 22. In this case cited, the facts are similar as the facts of the present case. In fact, the plaintiffs in that case were, like the plaintiffs in the present case, also purchasers of the same condominium as in the present case, that is, the Sang Suria Condominium in Kuala Lumpur; and the defendant/developer in that case is the same defendant/developer as in the present case: *Sentul Raya Sdn Bhd*. The learned judge in *Hariram*, in his judgment, held (at p 48):

> ... it must be emphasized that the word 'immediately' that appears in both cll 22(2) and 24(2) of the sale and purchase agreements which have been reproduced earlier would mean that the purchasers have the right to claim the liquidated ascertained damages without giving the requisite notices to the defendant under s 56(3) of the Contracts Act 1950.

[22] The proposition that this ought to be the proper interpretation to be given to the phrase 'shall pay immediately' can be better appreciated if we were to consider the purpose behind the Housing Developers Act, which is, to protect house buyers against the economically powerful developers. It is to be recalled that, as earlier pointed out in this judgment, the provisions of the sale and purchase agreement are special provisions in that they are governed by the Housing Developers Act. In *SEA Housing Corporation Sdn Bhd v Lee Poh Choo* [1982] 2 MLJ 31, Suffian LP delivering the judgment of the Federal Court said (at p 34):

> It is common knowledge that in recent years, especially when the government started giving housing loans making it possible for public servants to borrow money

at 4% interest per annum to buy homes, there was an upsurge in demand for housing, and that to protect home buyers, most of whom are people of modest means, from rich and powerful developers, Parliament found it necessary to regulate the sale of houses and protect buyers by enacting the Act.

[23] In *City Investment Sdn Bhd v Koperasi Serbaguna Cuepacs Tanggungan Bhd* [1988] 1 MLJ 69, the Judicial Committee of the Privy Council held (at p 71):

This argument makes nonsense of an Act which is clearly designed to protect purchasers from developers, and those purchasers need protection whether the sites of houses before or contemporaneously with or after completion of the houses.

[24] The same sentiment has been echoed by the courts in the following cases:

(a) *Khau Daw Yau v Kin Nam Realty Development Sdn Bhd* [1983] 1 MLJ 335 (per VC George J (as he then was) at p 341);

(b) *Kang Yoon Mook Xavier v Insun Development Sdn Bhd* [1995] 2 MLJ 91 (per Abdul Malik Ishak J at p 99);

(c) *Energoprojek (M) Holdings v Public Prosecutor* [1998] 5 MLJ 401 (per KC Vohrah J (as he then was) at p 405); and

(d) *Hariram a/l Jayaram & Ors v Sentul Raya Sdn Bhd* [2003] 1 MLJ 22 (per Abdul Malik Ishak J at p 37).

[25] I wish to add that the interpretation that I (as well as the learned judge in *Hariram*) adopt in the present case is in accord with s 17A of the Interpretation Acts 1948 and 1967 which prescribes the following principle of interpretation. This provision says:

17A Regard to be had to the purpose of Act

In the interpretation of a provision of an Act, a construction that would promote the purpose or object underlying the Act (whether that purpose or object is expressly stated in Act or not) shall be preferred to a construction that would not promote that purpose or object.

[26] Therefore, to accept the defendant's argument is to make nonsense of the purpose of the Housing Developers Act, besides offending se 17A of the Interpretation Acts 1948 and 1967.

[27] In my view, the cases relied upon by the defendant, namely, *Sim Chio Huat* and *Hock Huat Foundry* are inapplicable to the present case because these cases are in relation to normal building contracts, whereas the case that is now before me concerns a special contract, a standard sale and purchase agreement whose provisions are prescribed by the Housing Developers Regulations and the Housing Developers Act. Moreover, in both the cases cited, the contract, unlike the contract in the present case, does not contain the imperative words 'shall pay immediately'.

[28] Assuming that I am wrong in my above view, and that s 56(3) of the Contracts Act 1950 does apply to the sale and purchase agreements, I would,

nevertheless, hold that on the facts of the present case s 56(3) does not apply. I so hold because, by reason of the words:

> If ... the promisee accepts performance of the promise at any time other than that agreed, …

[29] appearing in subsection (3), for the obligation on the part of the plaintiffs to give notice of intention to claim LAD to the defendant to arise, it must be shown that (and the burden to adduce such evidence is on the defendant) when the contracts became voidable, the plaintiffs have indicated to the defendant that it was acceptable to them if the defendant fulfilled its promise at some other time other than the agreed date (see *Sakinas Sdn Bhd v Siew Yik Hau & Anor* [2002] 5 MLJ 497). But no such evidence was ever adduced by the defendant.

[30] Now, it is further argued by the defendant, in the alternative, that by reason of:

(a) the 'abnormal' delay in handing over possession; and that

(b) such delay was due to its dire financial position brought about by the 1997–1998 national economic crisis which was beyond its control,

there was a frustration of the contract.

[31] In my judgment, this argument is also without merit. The common law doctrine of frustration is codified in our law in the form of s 57(2) of the Contracts Act 1950. The section states:

> 57 Contract to do act afterwards becoming impossible or unlawful
>
> (2) A contract to do an act which, after the contract is made, becomes impossible, or by reason of some event which the promisor could not prevent, unlawful, becomes void when the act becomes impossible or unlawful.

[32] In the present case, there is no evidence that it had become impossible to complete the Sang Suria Condominium. On the contrary, the undisputed fact is that the Sang Suria Condominium project was eventually completed in September 2002, albeit after a very long delay. Hence, the question of frustration does not arise.

[33] In any case, in order to successfully invoke the doctrine of frustration, it is not sufficient for the defendant to merely refer to the national economic crisis of 1997–1998 and the consequential dire financial position of its parent company, YTL Land and Development Bhd (see paragraphs 8 and 9 of the defendant's affidavit at encl 5). More needs to be established. There had to be a radical change in circumstances. The circumstances under which the doctrine may be invoked have been clearly explained by Lord Denning MR in the English Court of Appeal case of *The Eugenia* [1964] 2 QB 226. In this case cited, the Suez Canal was blocked and a vessel had to go round by the Cape. The question arose whether the charterparty was frustrated. Lord Denning said:

This means that once again we have had to consider the authorities on this vexed topic of frustration. But I think the position is now clear. It is simply this: if it should happen, in the course of carrying out a contract, that a fundamentally different situation arises for which the parties made no provision — so much so that it would not be just in the new situation to hold them bound to its terms — then the contract is at an end.

It was originally said that the doctrine of frustration was based on an implied term. In short, the parties, if they had foreseen the new situation, would have said to one another: 'If that happens, of course, it is all over between us'. But the theory of an implied term has now been discarded by everyone, or nearly everyone, for the simple reason that it does not represent the truth. The parties would not have said: 'It is all over between us'. They would have differed about what was to happen. Each would have sought to insert reservations or qualifications of one kind or another. Take this very case. The parties realized that the canal might become impassable. They tried to agree on a clause to provide for the contingency. But they failed to agree. So there is no room for an implied term.

We are thus left with the simple test that a situation must arise which renders performance of the contract 'a thing radically different from that which was undertaken by the contract', see *Davis Contractors Ltd v Fareham Urban District Council* by Lord Radcliffe. To see if the doctrine applies, you have first to construe the contract and see whether the parties have themselves for the situation that has arisen. If they have provided for it, the contract must govern. There is no frustration. If they have not provided for it, then you have to compare the new situation with the situation for which they provide. Then you must see how different it is. The fact that it has become more onerous or more expensive for one party than he thought is not sufficient to bring about a frustration. It must be more than merely more onerous or more expensive. It must be positively unjust to hold the parties bound. It is often difficult to draw the line. But it must be done. And it is for the courts to do it as a matter of law.

[34] Although I am prepared to take judicial notice of the national economic crisis of 1997–1998 and to accept that there was evidence of consequential financial hardship suffered by the defendant, nevertheless, I am not inclined to hold that, by reason of this economic crisis and the consequential financial hardship, a fundamentally different situation had arisen that rendered it impossible for the defendant to complete the condominium project, or to complete it with reasonable delay. Every businessman knows that there is a risk in any commercial venture that he undertakes and that economic conditions, be it international or national, is never static but always fluctuates; and he must be prepared for any eventuality, whether favourable or adverse to him. Therefore justice demands that he should not be allowed to use such an adverse eventuality as an excuse to evade performance of the contract. And it is worth repeating the following judicial policy as enunciated by Lord Denning in the case just cited:

The fact that it has become more onerous or more expensive for one party than he thought is not sufficient to bring about a frustration. It must be more than merely more onerous or more expensive.

[35] Order in terms (except for the 10th plaintiff who had withdrawn from the suit).

Order accordingly.

Reported by Izzaty Izzuddin